Job code:- 017-20-000050.

M. A. R. 57 (Rule 116) **No. E**

Measurement Book

Serial No. Filling of potholes in ward no-17. 542054

Name of work .....

Name of Contractor of nature of Agency. M.S. Palaksha enggs.

From ..... To .....

Date of commencement of work. Work order no:- EE|RRN|WORK|000025|21-22 dt- 07-05-21

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	AS NO:- EE|RRN|AS|106|2020-21						dt- 20-06-2020
	TS NO:- CE|RRN|TS|103|2020-21						dt- 24-06-2020
	P.code:- P.1771						
	Est cost:- Rs 30.00 Lakhs.						

Scanned with CamScanner

MEASUREMENT BOOK

Date	Full description, etc, of work	Number	Length	Breadth	Depth	Contents	Reference to last Measurement
1	2	3	4	5	6	7	8
(01)	Earth work excavation for road work in soil with hydraulic excavator of 0.9 cum bucket capacity.	-	-	762.99	88	67143	762.99 67143
					87.20	66990.52	66990.52
(02)	Construction of granular sub base Grading II Vac Sub base and drainage layer as per plan @ 20%	-	-	254.33	2027.27	587735	254.33 587735
					2025	587663.54	587663.54
(03)	Providing and laying Speedy and Compacting graded stone aggregate to DBM as per plan.	-	-	389.97	2091	811529	389.97 811529
					2081.22	811656.56	811656.56
(04)	Providing and applying primer coat bituminous emulsion on prepared surface	-	-	1695.54	30	50866	1695.54 50866
					29.76	50459.27	50459.27
(05)	Providing, laying dense graded bituminous macadam using crushed aggregate of specified quality vide	-	-	24.78	6861	581676	24.78 581676
					6861	581704.41	581704.41

ckd & fc

M. A. R. 57 (Rule 116) No. E

Measurement Book

542055

Serial No. .....

Name of work ..... From ..... To .....

Name of Contractor of nature of Agency.....

Date of commencement of work.....

Date	Full description, etc, of work	Number	Length	Breadth	Depth	Contents	Reference to last Measurement
1	2	3	4	5	6	7	8
(06)	Providing and applying tack coat with CSS 1 or CRS 1 grade bituminous emulsion @ 10 kg per 10 sqm on prepared surface	-	-	1695.54	13.00	22042	1695.54 22042
					12.23	22421.99	22421.99
(07)	Providing and laying bituminous Concrete (Semi Dense Bituminous Concrete) with 60/70 grade bitumen and 6.25% of bitumen by weight of total mix including mixing with hot aggregates and bitumen in the hot mix plant, transporting the mix to the site and laying with hot screed paver finisher over a previously prepared base course, including tack coat of bituminous emulsion @ 10 kg per 10 sqm but excluding the cost of prime coat and seal coat, complete as per clause 507 of MoRTH specifications for Road and Bridge works (Fifth Revision) and as directed by Engineer-in-charge.	-	-	67.82	8300	562906	67.82 562906
					8299.93	562963.93	562903.93
						Sub Total Rs	2623809.95
						Gst Charges 12% Rs	314857.19
						Ground Total Rs	2938667.15

Rajarajeshwari Enterprises (Regd.)
Bruhat Bangalore Mahanagara Palike
Bangalore-560 023.

ckd & fc

Certificate: ① Certified that the work done is correct & already cleared for payment.

② Certified that all statutory clearances from Govt. Deptt.

05/07/2022

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು

Scanned with CamScanner

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	Audited and admitted for Rs. 29,38,667.- Passed by Cheque for Rs. 25,63,657.- (Twenty five lakh sixty three thousand six hundred fifty seven only) by adjustment.... 3,75,010.- Accounts Superintendent Rajarajeshwari Nagar Division, BBMP Exe. Engineer						

Scanned with CamScanner